

Exhibit C
IH 35 - Waco

| ID | Task Name | Duration | Start | Finish | 2001 | | | | 2002 | | | | 2003 | | | | | |
|----|--|-----------------|-------------------|---------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|--|
| | | | | | Qtr 2 | Qtr 3 | Qtr 4 | Qtr 1 | Qtr 2 | Qtr 3 | Qtr 4 | Qtr 1 | Qtr 2 | Qtr 3 | Qtr 4 | Qtr 1 | Qtr 2 | |
| 1 | PROJECT SUMMARY - TOTAL PROJECT | 750 days | Mon 6/4/01 | Fri 4/16/04 | | | | | | | | | | | | | | |
| 2 | Alternative Analysis | 151 days | Mon 6/4/01 | Mon 12/31/01 | | | | | | | | | | | | | | |
| 3 | Update Environmental Constraints | 110 days | Mon 6/4/01 | Fri 11/2/01 | | | | | | | | | | | | | | |
| 4 | Public Meeting #2 | 0 days | Mon 1/7/02 | Mon 1/7/02 | | | | | | | | | | | | | | |
| 5 | Value Engineering Study | 19 days | Mon 11/5/01 | Thu 11/29/01 | | | | | | | | | | | | | | |
| 6 | Schematic | 218 days | Tue 1/1/02 | Thu 10/31/02 | | | | | | | | | | | | | | |
| 7 | Schematic Development | 151 days | Thu 4/4/02 | Thu 10/31/02 | | | | | | | | | | | | | | |
| 8 | Schematic 30% | 0 days | Tue 4/30/02 | Tue 4/30/02 | | | | | | | | | | | | | | |
| 9 | Schematic 60% | 0 days | Fri 6/28/02 | Fri 6/28/02 | | | | | | | | | | | | | | |
| 10 | Schematic 90% | 0 days | Fri 8/30/02 | Fri 8/30/02 | | | | | | | | | | | | | | |
| 11 | Refine Pref. Alt. | 64 days | Tue 1/1/02 | Fri 3/29/02 | | | | | | | | | | | | | | |
| 12 | Schematic 100% | 0 days | Thu 10/31/02 | Thu 10/31/02 | | | | | | | | | | | | | | |
| 13 | Public Meeting #3 | 0 days | Thu 7/4/02 | Thu 7/4/02 | | | | | | | | | | | | | | |
| 14 | Environmental Assessment | 324 days | Tue 9/4/01 | Fri 11/29/02 | | | | | | | | | | | | | | |
| 15 | Environmental Studies | 64 days | Tue 9/4/01 | Fri 11/30/01 | | | | | | | | | | | | | | |
| 16 | Draft EA Chapters | 105 days | Mon 1/7/02 | Fri 5/31/02 | | | | | | | | | | | | | | |
| 17 | District Review EA | 40 days | Mon 5/6/02 | Fri 6/28/02 | | | | | | | | | | | | | | |
| 18 | Address EA comments | 20 days | Thu 7/4/02 | Wed 7/31/02 | | | | | | | | | | | | | | |
| 19 | Draft EA to Austin | 0 days | Wed 7/31/02 | Wed 7/31/02 | | | | | | | | | | | | | | |
| 20 | Environmental Review EA | 85 days | Mon 8/5/02 | Fri 11/29/02 | | | | | | | | | | | | | | |
| 21 | ROW Preparation | 195 days | Mon 12/2/02 | Fri 8/29/03 | | | | | | | | | | | | | | |
| 22 | Public Hearing | 0 days | Fri 1/10/03 | Fri 1/10/03 | | | | | | | | | | | | | | |
| 23 | Environmental Clearance | 0 days | Wed 4/16/03 | Wed 4/16/03 | | | | | | | | | | | | | | |
| 24 | PS&E Preparation | 250 days | Mon 5/5/03 | Fri 4/16/04 | | | | | | | | | | | | | | |