LEGEND

SCHEDULED

ACTUAL/PROJECTED

QA/QC

TXDOT -PS&E PREPARATION - IH 35 SECTION 6 - FM 286 TO IH 35 E/W SPLIT

EXHIBIT C - PROJECT SCHEDULE

TXDOT CONTRACT NO. : 09-

EPSILON ENGINEERING, INC

DATE PREPARED: JUNE 4, 2

STATUS AS OF: JUNE 4, 200

TASK	DATE COMPLETE	2001 MAY 7	16	23	30	JUNE 4	11	18	25	JULY 2	9	16	23	30	AUGUST 6	13	20	27	SEPTEMBER 3	10	17	24	OCTOBER 1	8	15	22	29
FINAL PLAN SUBMITTAL																											
FC 150 - FIELD SURVEY																											
FC 160 - ROADWAY DESIGN																											
VERIFY SCHEMATIC GEOMETRICS/VERTICAL/CONTROL/SUPER/TYPICALS																											
DESIGN CROSS-SECTIONS																											
CUT ROADWAY PLAN & PROFILE SHEETS																											
ROADWAY DETAILS																											
QUANTITY SUMMARIES																											
ESTIMATE/TITLE SHEET & INDEX SHEET																											
FC 161 - DRAINAGE DESIGN																											
CULVERT HYDROLOGY																											
CULVERT HYDRAULICS																											
PROPOSED CULVERT SIZING & GRADING																											
CULVERT LAYOUTS/ H&H COMPUTATIONS																											
CULVERT DETAILS																											
CULVERT SUMMARIES																											
STORM SEWER DRAIN. AREAS INITIAL RUN																											
DRAINAGE AREA MAPS & STORM SEWER PLAN & PROFILES FOR RUNS																											
STORM SEWER DETAILS																											
STORM SEWER SUMMARIES																											
FC 162 - SIGNING, MARKINGS & SIGNALIZATION																											
SIGNING & PAVEMENT MARKING LAYOUT																											
SIGN DETAILS & OVERHEAD SIGN STRUCTURE DETAILS																											
SIGNING AND PAVEMENT MARKING SUMMARIES																											
FC 163 - MISCELLANEOUS ROADWAY																											
SOIL CORINGS FOR RETAINING WALLS																											
SOL REPORT FOR RETAINING WALLS																											
TCP/SW3P - PHASE 1 LAYOUT ROLL MAP																											
TCP/SW3P - PHASE 1 LAYOUT SHEETS																											
TCP/SW3P - PHASE 2 LAYOUT ROLL MAP																											
TCP/SW3P - PHASE 2 LAYOUT SHEETS																											
TCP/SW3P - PHASE 3 LAYOUT ROLL MAP																											
TCP/SW3P - PHASE 3 LAYOUT SHEETS																											
TRAFFIC CONTROL PLAN SUMMARIES																											
ILLUMINATION LAYOUTS (INCL. DYNAMIC SIGNS)																											
ILLUMINATION DETAILS/VOLTAGE DROP CALCS. ETC.																											
ILLUMINATION SUMMARIES																											
LANDSCAPING LAYOUTS																											
LANDSCAPING DETAILS																											
LANDSCAPING SUMMARIES																											
RETAINING WALL LAYOUTS																											
RETAINING WALL DETAILS																											
RETAINING SUMMARIES																											
FC 170 - BRIDGES																											
BRIDGE LAYOUTS																											
BRIDGE DESIGN AND DETAILS																											
BRIDGE SUMMARIES																											
SOIL CORINGS FOR BRIDGES																											
SOIL REPORT FOR BRIDGES																											